REPORT DOCUMENTATION PAGE

Form Approved
OMB No. 0704-0188

Public reporting burden for this collection of information is estimated to average 1 hour per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this gathering and maintaining the data needed, and completing and reviewing the collection of information, including suggestions for reducing this burden, to Washington Headquarters Services, Directorate for Information Operations and Reports, 1215 Jefferson collection of information, including suggestions for reducing this burden, and to the Office of Management and Budget, Paperwork Reduction Project (0704-0188), Washington, DC 20503.

Davis Highway, Suite 1204, Arlington, VA 22202-		3. REPORT TYPE AND DATES	COVERED
1. AGENCY USE ONLY (Leave blank	2. REPORT DATE 00/00/76	S. KEPURI ITPE AND DAIES	COTENED
4. TITLE AND SUBTITLE			DING NUMBERS
WATER TREATMENT AT ROCKY MOUN	TAIN ARSENAL, PREOPERATIONAL	AND PILOT TEST	
PLAN			
S. AUTHOR(S)			
WELLING, R.			
near the property of the prope			
		o arnr	ORMING ORGANIZATION
7. PERFORMING ORGANIZATION NA	ME(S) AND ADDRESS(ES)		ORT NUMBER
ROCKY MOUNTAIN ARSENAL (CO.)			
COMMERCE CITY, CO		14	
•		8	31341R25
		. ~	
9. SPONSORING/MONITORING AGE	NCY NAME(S) AND ADD ES (ES		NSORING / MONITORING
5. SPUNSORING/ NONTORING AGE			NCY REPORT NUMBER
	ELEC	JIE T	
	18N 2	1 1995	
	JAN 3	1.00	
11. SUPPLEMENTARY NOTES		1	
		and the same of th	
		12h Di	STRIBUTION CODE
12a. DISTRIBUTION / AVAILABILITY	STATEMENT	120. 51	
	•	*	
APPROVED FOR PUBLIC R	ELEASE; DISTRIBUTION	IS UNLIMITED	
		1	
13. ABSTRACT (Maximum 200 word	ls)		
THIS 10.000 GPH WATER	TREATMENT PLANT TEST	PLAN IS DESIGNED TO	DEMONSTRATE THE
PROPER FUNCTIONING OF	ALL EQUIPMENT. THIS	INCLUDES ALL MECHANI	CAL AND
ELECTRICAL SYSTEMS CH	ECKOUTS, ESTABLISHING	AND MAINTAINING A CA	RBON BED, AND
IDENTIFYING ANY MODIF	ICATIONS DESIRED TO O	PTIMIZE THE PROCESS. HE FEASIBILITY OF REM	OVING DIMP AND
INTERIM FACILITY DESI	10 000 CPH PATE USING	A CARBON BED. THE B.	ASIC CONCEPTS
HAVE BEEN PROVEN ON T	HE 420 GPH TEST UNIT.	INCLUDED WITH THIS	PLAN IS THE
OPERATORS' CHECKLIST	FOR WATER TREATMENT F	ACILITY, INSTALLATION	RESTORATION
PROGRAM.			
		(· ·	
	DTIC	UALITY INSPECTED 3	
			Tar NUMBER OF BACES
14. SUBJECT TERMS			15. NUMBER OF PAGES
CARBON COAGULATION PROCESS,	GROUNDWATER, SAFETY		16. PRICE CODE
			10. PRICE CODE
	18. SECURITY CLASSIFICATION	19. SECURITY CLASSIFICATION	20. LIMITATION OF ABSTRAC
17. SECURITY CLASSIFICATION OF REPORT	OF THIS PAGE	OF ABSTRACT	

WATER TREATMENT AT ROCKY MOUNTAIN ARSENAL



PREOPERATIONAL AND PILOT TEST PLAN

, iteor Era	
Al olalo	M. Reviewed By: Brandon
Prepared By: Act and All RICHARD WELLING Industrial Engineer Installation Restor	BENNIE SAINDON Acting Chief, Safety Office
	Arsenal /50
Rocky Mountain Information Commerce Cit	CONTROL Reviewed By: CARL LOVEN Project Engineer Installation Restoration
Collinio.	
Concurred In: 2001; M. GLASSMAN Acting Director Installation Restor	
	Approved By William Q. GIBBONS
	Accesion For NTIS CRA&I DTIC TAB Unannounced
19950127 087	Justification By Distribution /
199001F1 AA1	Availability Codes Dist Avail and / or Special

TEST PLAN - 10,000 gph WATER TREATMENT PLANT

- 1. <u>General</u> This 10,000 gph water treatment plant test plan is designed to demonstrate the proper functioning of all equipment. This includes all mechanical and electrical systems checkouts, establishing and maintaining a carbon bed, and identifying any modifications desired to optimize the process.
- 2. <u>Objectives</u> This is an interim facility designed to demonstrate the feasibility of removing DIMP and DCPD from water at a 10,000 gph rate using a carbon bed. The basic concepts have been proven on the 420 gph test unit. Initial operating parameters will be determined by extrapolation from this test unit. Based on the interim nature of this project, the objectives to be achieved are as follows:
- a. Demonstrate proper equipment functioning. This comprehensive checkout will verify operation of the electrical distribution system (switches, timers, etc.) and components (pumps) along with mechanical functions of system components (pumps, valves, piping, erdlator, etc.)
 - Develop and maintain a carbon bed.

Sec. .

- c. Demonstrate that DIMP and DCPD can be removed to any prescribed level of detection at a 10,000 gph rate.
 - d. Define the operating curves (isotherms) for the facility.
- e. Define modifications required in procedures or design to optimize the process.
- Schedule This test is estimated to require 25 normal duty days to perform. Initial planning is to perform the test between 29 Oct and
 Nov. Test duration is variable, based on prevailing weather conditions.


The facility; in particular, the feed water and discharge water systems, is especially susceptible to freezing weather. The Denver region has a high probability of short freezes during the fall season; hence, variable delays in test duration are anticipated. The test is based on developing a steady-state isotherm using a fixed carbon bed and comparing this data with the results obtained during the same test on the 420 gph unit. Testing will be performed during normal duty hours, i.e., five days/week, eight hours/day. Two hours of each test day will be utilized to stabilize the system after transitions from the night recirculating mode to the normal operating mode. The schedule allows for one week of initial testing and debugging and four weeks of operational parameter testing.

- 4. Initial Preoperational Test This test will demonstrate proper equipment functioning. Detailed procedures for accomplishing this task are provided in the preliminary "Operators' Checklist for Water Treatment Facility," dated 28 Sep 76. A general system process diagram is attached for reference. All tests will be performed using bog water only. Test duration is estimated at one week. The key elements of this test are:
- a. Check operation of feed pump and repair leaks in components common to all operating modes. This test is basically performed by closing the control valves for major component drains, recirculation and product water discharge, opening the feed water valve, turning on the feed pump, filling the system to capacity, and turning off the feed pump and closing the feed valve. The pump is tested for electrical/mechanical functioning and the flow rate is measured. The system is left filled for 24 hours; and any leaks are repaired, if feasible, or noted for future corrective action.

- b. Check operation of discharge pump and repair leaks in components unique to the recirculation system. This test basically consists of starting with the system filled (conclusion of test in a above), opening the recirculation valve, and turning on the discharge pump. The pump is tested for electrical/mechanical functions and the flow rate is measured (using the orifice plate and gauge in the feed system). Any leaks are repaired, if feasible, or noted for future corrective action.
- c. Check operation of the erdlator agitator pump. The pump is turned on, operated for two hours, and checked for electrical/mechanical functioning.
- d. Check operation in the normal operating mode. The system is changed from the recirculating mode to the normal operating mode by opening the discharge and feed valves, closing the recirculation valve, and turning on the feed pump. Prior to changing modes, the tanks for cationic, anionic, and carbon feed systems are to be filled with water. After repairing any leaks found, the timed pumps for the cationic, anionic, and carbon feed systems will be switched to manual ON and checked for proper electrical/mechanical functioning. At this stage, the timers will be checked for proper functioning at various settings. The system will be returned to the recirculation mode to remain in a standby status unless draining is essential to permit repair actions. Final Preoperational Test - This test will develop a constant carbon bed and define the steady-state isotherm. Detailed procedures for accomplishing the carbon bed development are provided in the preliminary "Operators; Checklist for Water Treatment Facility," dated 28 Sep 76. A general system process diagram is attached for reference. Test duration is estimated at four weeks. The key elements of this test are as follows:

- a. Fill the cationic and anionic tanks with chemicals at the concentration specified by the Project Engineer.
- b. Establish the system in the standby recirculating mode of operation. Set the cationic and anionic timers to values specified by the Project Engineer. These initial values will be extrapolated from the stabilized values developed on the 420 gph test bed facility. Allow the system to stabilize before proceeding.
- c. Gradually add carbon to the system in the amount specified by the Project Engineer. The carbon will be added directly at the top of the erdlator. Allow the system to form a stabilized carbon bed.
- d. With the establishment of a stabilized fixed carbon bed, the system will be placed in the normal operating mode each day and switched to the standby recirculating mode each evening (to maintain the carbon bed). Approximately two hours will be required at the beginning of each day for the system to stabilize in the normal operation mode after switching from the recirculating mode.
- e. Product water samples will be taken at least twice per day (at noon and at the end of the duty day). These samples will be analyzed for DIMP, DCPD, p-chlorophenyl methyl sulfide, sulfone, suifoxide, and total organic carbon. The waters' characteristic fingerprint will be identified. From this data, the steady-state system isotherms will be developed. Other key system parameters (feed water rate, temperature, pH, TDS, turbidity, start-up time, stable operations time, etc.) will be maintained on the daily shift operations log. Critical shift operations parameters can then be correlated to the date attained from the product water samples.

- f. This test phase will be terminated by the Project Engineer when he has determined that necessary and sufficient data is available to realiably define the systems fixed bed steady-state isothem.
- 6. <u>Summary</u> At the conclusion of testing, the system will be drained and provided protection in areas susceptible to weather damage. Based on the test results along with experience gained during the continuing testing on the 420 gph test bed facility, recommendations for system modifications required to optimize the process will be developed. The results obtained and recommendations developed will be included in the system test final report.



RATIONALE FOR 10,000 PLANT LIMITED OPERATIONS

- 1. Primary purpose of original plant proposal was to demonstrate a "working plant" using the carbon coagulation process for a period of 30 60 days.
- 2. Data obtained during this period would provide indisputable evidence as to degree of actual removal of various contaminants under field conditions.
- 3. The actual hands-on operating experience will identify deficiencies in equipment and/or operations and provide sufficient lead time to make corrections and verify the change.
- 4. Limited carbon bed operations will allow for the correlations of actual operating data between the 420 and 10,000 gallon units and lead to a high degree of confidence when extrapolating data from future pilot studies. Pilot studies can more meaningfully replace large-scale plant operations in determining optimum process conditions, etc.
- 5. Raw materials have been purchased and are on site.
- 6. Sufficient operating personnel for a limited duration test are available.
- 7. Actual operations would be extremely important in the estimation of OEM costs for FY 78 future plant operations.

OPERATORS' CHECKLIST

FOR

WATER TREATMENT FACILITY

INSTALLATION RESTORATION PROGRAM

DEPARTMENT OF THE ARMY ROCKY MOUNTAIN ARSENAL

LIST OF EFFECTIVE PAGES

Total Number of Pages in this Publication: 27

Consisting of the Following:

PAGE	ISSUED
Title	Orig
A	
i thru ii	Orig
1-1 thru 1-6	Orig
2-1 thru 2-5	Orig
3-1 thru 3-3	Orig
4-1 thru 4-4	0rig
5-1 thru 5-2	0rig
6-1 thru 6-3	0rig

Date of issue for original pages is 28 Sep 76

INTRODUCTION

This checklist is a step-by-step guide in abbreviated form for use as a reference to ensure accomplishment of selected tasks by a predetermined sequence procedure. The intent of this checklist is to eliminate the probability of omission of a step in the accomplishment of the intended task. The procedures contained herein are presented in the shortest practical form for use by qualified personnel and are not intended to provide full technical instructions. This checklist provides sequenced procedures for performing the Installation Restoration Water Treatment Process.

CL-IR-XXX-X

TABLE OF CONTENTS

FUN	CTION	PAGE
1.	Perform Water Treatment Facility Preoperational Test	1-1
2.	Perform Water Treatment Facility Initial Startup	2-1
3.	Perform Water Treatment Facility Startup from Standby	3-1
4.	Perform Water Treatment Facility Operating Procedures	4-1
5.	Perform Water Treatment Facility Shutdown to Standby	5-1
6.	Perform Water Treatment Facility Shutdown	6-1

PERFORM WATER TREATMENT FACILITY PREOPERATIONAL TEST

Preliminary Instructions:

a. Operator numbers required:

1

b. Special tools:

None

c. Technical data required:

System flow sheet

d. System requirements:

None

e. Time to complete:

Variable

f. Safety requirements:

This function must be performed in the sequence given. Each step must be accomplished before continuing to the next. Notify shift engineer if for any reason a step cannot be performed.

NOTE

This procedure will be utilized to verify system function and to initially calibrate system components. The system will be operated without the carbon processing components. When a discrepancy is noted, the system should be shut down and repair action taken prior to proceeding.

1.	Discharge pump to irrigation valve (#3) to CLOSED.	Set
2.	Discharge pump recycled water valve (#4) to OPEN.	Set
3.	Filter tanks to discharge pump valve (#2) to OPEN.	Set
4.	Wetwell to filter tanks valve (#1) to OPEN.	Set
5.	Erdalator to concentrator valve (#5) to CLOSED.	Set
6.	Concentrator to wetwell valve (#6) to CLOSED.	Set
7.	Concentrator to evaporation ponds valve (#7) to CLOSED.	Set
8.	Verify all power switches are in the OFF . position.	Checked
	NOTE: The above valving setup places the system in the recirculaing standby configuration.	t-
9.	Feed water pump power switch to ON.	Set
10.	Check electrical operation of pump, i.e., no overheating, overcurrent, etc.	Checked
11.	Check pump operation, i.e., visually verify	Checked

	•	CL-1R-XXX-X
12.	Check water meter for correct operation.	Checked
13.	Check for water leaks at all connections, pump, meter, orifice, aerator, erdalator, wetwell, and valves. This should be accomplished prior to water reaching the filter tanks.	Checked
14.	After water reaches the filter tanks, switch discharge pump power to ON.	Set
15.	Check electrical operation of pump, i.e., no overheating, overcurrent, etc.	Checked
16.	Check pump operation, i.e., visually verify flow rate.	Checked
17.	Check for water leaks at all connectors, pump, filter tanks, and valves.	Checked
	NOTE: The system is now basically operating in the standby recirculating mode.	
18.	Measure and record the flow rate for the feed water pump.	Logged
19.	When the system is full, switch the feed water pump power to OFF.	Set
20.	Measure and record the flow rate for the discharge pump.	Logged
21.	Fill the cationic tank with water and check for leaks.	Checked
22.	Fill the anionic tank with water and check for leaks.	Checked
23.	Fill the carbon tank with water and check for leaks.	Checked
		<

÷

NOTE: If excess water begins to develop in the system during the following tests, open the discharge pump to irrigation valve (#3) to bleed off the excess.

24.	Set the cationic timer to manual ON.	Set
25.	Check electrical operation of timer switch and cationic pump, i.e., no overheating, overcurrent, etc.	Checked
26.	Check pump operation, i.e., visually verify flow rate.	Checked
27.	Check for water leaks at all connectors and cationic pump.	Checked
28.	Measure and record the flow rate of the cationic pump.	Logged
29.	Verify operating times for cationic timer labelled positions. Record any differences noted.	Logged
30.	Set cationic timer to OFF.	Set
31.	Set the anionic timer to manual ON.	Set
32.	Check electrical operation of timer switch and anionic pump, i.e., no over-heating, overcurrent, etc.	Checked
3 3.	Check pump operation, i.e., visually verify flow rate.	Checked
34.	Check for water leaks at all connectors and anionic pump.	Checked.
35.	Measure and record the flow rate of the	Logged

		CL-IR-XXX-X
36.	Verify operating times for anionic timer labelled positions. Record any differences noted.	Logged
37.	Set anionic timer to OFF.	Set
	Set the carbon timer to manual ON.	Set
	and carbon pump, i.e., visually verify flow rate.	Checked
40.	Check pump operation, i.e., visually verify flow rate.	Checked
	Check for water leaks at all connectors and carbon pump.	Checked
	Measure and record the flow rate of the carbon pump.	Logged
	Verify operating times for carbon timer labelled positions. Record any differences noted.	Logged
44.	Set carbon timer to OFF.	Set
45.	Set the carbon agitator power to CN.	Set
46.	Check agitator for proper operation.	Checked
47.	Set the carbon agitator power to OFF.	Set
48.	Concentrator to evaporation ponds valve (#7) to OPEN.	Set
49.	Concentrator to wet well valve (#6) to OPEN.	Set
-30.×	Emiliator slumps valve (#5) to OPEN.	Set
51.	Discharge pump to irrigation valve (#3) to OPEN.	Set

		CL-IR-XXX-X
52.	Discharge pump recycled water valve (#4) to CLOSED.	Set
53.	Feed water pump power to ON.	Set
	NOTE: The system is now in the operating mode, with the exception of cationic, anionic, and carbon feeds. The system is functioning with water only.	
54.	Check all connections, valves, and concentrator for leaks, plugging, etc.	Checked
5 5.	Feed water pump power to OFF.	Set
56.	Allow system to drain or close concentrator to evaporation ponds valve (#7) and discharge pump to irrigation valve (#3) to seal system. This decision will be furnished by the shift engineer.	Set
57-	Furnish project engineer with summary of timer accuracies, pump flow rates, and corrective actions taken.	Reported

PERFORM WATER TREATMENT FACILITY INITAL STARTUP

Preliminary Instructions:

a. Operator numbers required:

1

b. Special tools:

None

c. Technical data required:

System flow sheet

d. .System requirements:

None

e. Time to complete:

2 days (1 to fill system, 1 to establish bed)

f. Safety requirements:

This function must be performed in the sequence given.

Each step must be accomplished before continuing to the next.

Notify shift engineer if for any reason a step cannot be performed.

NOTE -

Performance of Steps 1 through 9 can be deferred if tanks are full to at least 1/3 capacity. This will permit mixing to be performed using product water.

1.	Mix cationic to prescribed solution to bring cationic tank to full level.	Mixed
2.	Thoroughly stir cationic solution to assure uniform blending.	Stirred
_	Enter mixing data on shift operations log.	Logged
4.	Mix anionic to prescribed solution to bring anionic tank to full level.	Mixed
5.	Thoroughly stir anionic solution to assure uniform blending.	Stirred
6.	Enter mixing data on shift operations log.	Logged
7.	Mix carbon to prescribed solution to bring carbon tank to full level. Add carbon slowly to allow thorough wetting and to prevent coagulation.	Mixed
8.	Carbon tank agitator power to ON.	Set
9.	Enter mixing data on shift operations log.	Logged
10.	Enter feed water meter reading on shift operations log.	Logged
11.	Recycled water valve (#4) to OPEN.	Set
12.	Discharge pump valve to irrigation (#3) CLOSED.	Set

		CL-IR-XXX-X
13.	Filter tank valve to discharge pump (#2) OPEN.	Set
14.	Wetwell valve to filanks (#1) OPEN.	Set ·
15.	Sludge valve from erd.ator (#5) CLOSED.	Set
16.	Concentrator to wetwell valve (#6) CLOSED.	Set
17.	Spent carbon valve from concentrator to evaporation ponds (#7) CLOSED.	Set
18.	Feed water pump power to ON.	Set
19.	Check system for leaks or plugging at valves, joints, branches, etc.	Checked
20.	Wait for system to fill with feed water and then set feed water pump power to OFF.	Set
21.	Enter feed water meter reading on shift operations log.	Logged
22.	Cationic pump timer set to specifications provided by shift engineer.	Set
23.	Log cationic pump timer setting on shift operations log.	Logged
24.	Anionic pump timer set to specifications provided by shift engineer.	Set
25.	Log anionic pump timer setting on shift operations log.	Logged
26.	Check cationic and anionic systems for leaks or plugging.	Checked
27.	Carbon pump timer set to specifications provided by shift engineer	Set

28.	Log carbon pump timer setting on shift operations log.	Logged
29.	Check carbon feed system for leaking, plugging, etc.	Checked
	NOTE: Steps I through 9 may have to be repeated to establish a stabilized carbon bed.	
30.	Wait for system to stabilize and carbon bed to be established.	Established
31.	Discharge pump to irrigation valve (#3) set to OPEN.	Set
32.	Discharge pump recycled water valve (#4) set to CLOSED.	Set
33-	Enter feed water meter reading on shift operations log.	Logged
34.	Feed water pump power to ON.	Set
35.	Set cationic pump timer to specifications established by shift engineer.	Set
36.	Enter cationic pump timer setting on shift operations log.	Logged
37.	Set anionic pump timer to specifications established by shift engineer.	Set
38.	Enter anionic pump timer setting on shift operations log.	Logged
39.	Set carbon pump timer to specifications established by shift engineer.	Set
40.	Enter carbon pump timer setting on shift	Logged

CL-IR-XXX-X

		CL-1K-XXX-X
41.	Erdalator sludge valve (#5) to OPEN.	Set
42.	Concentrator to wetwell valve (#6) to OPEN.	Set
43.	Concentrator to evaporation ponds valve (#7) to OPEN.	Set
44.	<pre>investigate total system for leaks, plugging, etc.</pre>	Checked

PERFORM WATER TREATMENT FACILITY STARTUP FROM STANDBY

Preliminary Instructions:

a. Operator numbers required:

1

b. Special tools:

None

c. Technical data required:

System flow sheet

d., System requirements:

Shutdown to standby procedure completed

e. Time to complete:

30 minutes

f. Safety requirements:

This function must be performed in the sequence given. Each step must be accomplished before continuing to the next. Notify shift engineer if for any reason a step cannot be performed.

NOTE

It is assumed the system is full, a carbon bed is established, and the system is in the standby recirculation mode.

1.	Set cationic pump timer to specifications established by shift engineer.	Set
2.	Enter cationic pump timer setting on shift operations log.	Logged
3. .	Set anionic pump timer to specifications established by shift engineer.	Set
4.	Enter anionic pump timer setting on shift operations log.	Logged
5.	Set carbon pump timer to specifications established by shift engineer.	Set
6.	Enter carbon pump timer setting on shift operations log.	Logged
7.	Enter feed water meter reading on shift operations log.	Logged
8.	Discharge pump to irrigation valve (#3) set to OPEN.	Set
9.	Discharge pump recycled water valve (#4) set to CLOSED.	Set
10.	Erdalator sludge valve (#5) set to CPEN.	Set
11.	Concentrator to wetwell valve (#6) set to OPEN.	Set
12.	Concentrator to evaporation ponds valve (#7) set to OPEN.	Set
Ĭ3.	Feed water pump power set to ON.	Set

CL-IR-XXX-X	•	
•		
Checked		

14. Check system for leaks, plugging, etc.

PERFORMAGETER TREATMENT FACILITY OPERATING PROCEDURES

Preliminary Instructions:

a. Operator numbers required:

1

b. Special tools:

None

c. Technical data required:

...System flow sheet

d. Wisystem onequirements:

Initial startup or startup from standby procedures completed

e. Time to complete:

Variable

f. Safety requirements:

This function must be performed in the sequence given. Each step must be accomplished before continuing to the next. Notify shiftwengineer if for any reason a step cannot be performed.

NOTE

It is assumed the system is in the operational mode through performance of the initial startup or startup from standby procedures, the system is full, and a carbon bed is established.

1.	Mix full tank of cationic solution using product water to specifications established by the shift engineer.	Mixed
2.	Thoroughly stir cationic mix to assure complete blending.	Stirred
3.	Enter mix data on shift operations log.	Logged
4.	Mix full tank of anionic solution using product water to specifications established by the shift engineer.	Mixed
5.	Thoroughly stir anionic mix to assure complete blending.	Stirred
6.	Enter mix data on shift operations log.	Logged
7-	Mix full tank of carbon solution using product water to specifications established by the shift engineer.	Mixed
8.	Carbon tank agitator power to ON.	Set
9.	Enter mix data on shift operations log.	Logged
10.	Enter feed water meter reading on shift operations log.	Logged
11.	Check system for leaks, plugging, etc.	Checked
12.	Enter the startup time on the shift operations log.	Logged
13.	Enter the stable operations time on the shift operations log.	Logged
	•	

NOTE: If the second feed water meter reading is taken an even hour after the first reading, computation of the feed water flow rate will be simplified. All feed and product water measurements should be taken within one hour after the second feed water meter reading.

14.	After stable operations are established and at least one hour after the last reading, enter the second feed water meter reading in the shift operations log.	Logged
15.	Enter the temperature reading for the feed water on the shift operations log.	Logged
16.	Enter the pH measurement of the feed water on the shift operations log.	Logged
17.	Enter the total dissolved solids (TDS) measurement for the feed water on the shift operations log.	Logged
18.	Enter the turbidity measurement for the feed water on the shift operations log.	Logged
19.	Enter the temperature reading for the product water on the shift operations log.	Logged
20.	Enter the pH measurement of the product water on the shift operations log.	Logged
21.	Enter the total dissolved solids (TDS) measurement for the product water on the shift operations log.	Logged
	Enter the turbidity measurement for the	Logged

		• • •	OL III AAA A
٠.		and the second	
	23 N	Prepare naproduct water sample for laboratory analysis approximately 2½ hours after the shift startup. Enter the time of sampling on the shift operations log.	Logged
	1 345 VA	Prepare a product water sample for laboratory analysis approximately 5 cours after the shift startup. Enter the time of sampling on the shift operations log.	Logged
·	25.	Prepare a product water sample for laboratory analysis at the end of shift operations. Enter the time of sampling on the shift operations log.	Logged
(Military explose a contravers) Les Anolds (de la Villada de les	26	Prior to state end of the shift, complete	Logged
grant matter than 12% by Clarical Art		e a francia de America de Carteriore de Cart	

and the property of the NOTE: Tables of common values for these calculations are available from the shift engineer to simplify calculations.

the calculations on the shift operations log and enter the results on the log.

PERFORM WATER TREATMENT FACILITY SHUTDOWN TO STANDBY

Preliminary Instructions:

a. Operator numbers required:

1

b. Special tools:

None

c. Technical data required:

System flow sheet

d. System cequirements:

System is in operating mode

e. Time to complete:

30 minutes

f. Safety requirements:

This function must be performed in the sequence given. Each step must be accomplished before continuing to the next. Notify shift engineer if for any reason a step cannot be performed.

NOTE

It is assumed the system is in the operational mode and a carbon bed is established.

Γ.	Feed water pump power to OFF.	Set
2.	Discharge pump recycled water valve (#4) to OPEN.	Set
3.	Discharge pump to irrigation valve (#3) to CLOSED.	Set
4.	Sludge valve (#5) to CLOSED.	Set
5.	Concentrator to wetwell valve (#6) to CLOSED.	Set
6.	<pre>Concentrator to evaporation ponds valve (#7) to CLOSED.</pre>	Set
7.	Cationic pump timer to OFF.	Set
8.	Anionic pump timer to OFF.	Set
9.	Carbon pump timer to OFF.	Set
0.	Enter shutdown time and the word "standby" on the shift operations log.	Logged
	thank eventor for looks injugging etc	Checked

PERFORM WATER TREATMENT FACILITY SHUTDOWN

Preliminary Instructions:

a. Operator numbers required:

1

b. Special tools:

None

c. Technical data required:

System flow sheet

d. System requirements:

System is either in the standby or operational modes

e. Time to complete:

30 minutes

f. Safety requirements:

This function must be performed in the sequence given. Each step must be accomplished before continuing to the next. Notify shift engineer if for any reason a step cannot be performed.

NOTE

The system may be either in the standby or operational modes at the start of this procedure. Determine the system mode and begin at the appropriate portion of the checklist.

From	Operational Mode:	•
1.	Feed water pump power to OFF.	Set
2.	Cationic pump timer to OFF.	Set
3.	Anionic pump timer to OFF.	Set
4.	Carbon pump timer to OFF.	Set
5.	Continue with Step 6 of this checklist.	
From	Standby Mode:	
1.	Discharge pump to irrigation valve (#3) to OPEN.	Set
2.	Discharge pump recycled water valve (#4) to CLOSED.	Set
3.	Sludge valve (#5) to OPEN.	Set
4.	Concentrator to wetwell valve (#6) to OPEN.	Set
5.	Concentrator to evaporator ponds valve (#7) to OPEN.	Set
Comm	on Instructions:	
6.	Allow total system to drain.	Drained

	* * * * * * * * * * * * * * * * * * * *	CL-IK-XXX-X	•
7.2. Dischar power	to OFF.	Set	
8. Carbon tank agitator	power to OFF.	Set	
9. Clean out carbon tank	•	Cleaned	
10. Enter shutdown time i	in shift operations	Logged	
in the logarity			

ROCKY MOUNTAIN ARSENAL WATER TREATMENT FACILITY SHIFT OPERATIONS LOG -- PREOPERATIONS PHASE

DATE		+	SHIF	Γ	
	INIT	IAL SETUP MI	XING OPERATIONS		
	Weight Chemical	Volume H ₂ 0	Concentration	Time Mixed	Operator's Initials
Cationic/H ₂ 0	gms	gal	ppm		
Anionic/H ₂ 0	gms	gal	ppm		
Carbon/H20	1bs	gal	1bs/		
	·	Taute.	gal		
			ATTING DADANETERS		
	*		RATING PARAMETERS		
			ow te Temp	pH TDS	Turbidity
(1)	(1)				•
$F(1)H_20$ (1)	(1) _ (2) _		gpmof		
			OF		
Product H ₂ 0	•				
	Timer Setting	Feed Rate		ified By	Time
Cationic Feed	3.1		ppm		
Anionic Feed			ppm	• • • • • • • • • • • • • • • • • • • •	
Carbon Feed			gms/hr		
	Time	• •			
Startup					
Stable Operation	S	-			×
Shutdown	-	-		~	
Product H ₂ O Samp	le	_			•
				e pa	
RKS:					